

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources Department - BRR Vamsadhara Project Phase II of Stage II of Hiramandalam reservoir- Claims raised by Agency M/s Soma Patel ASI (JV) towards extra cost for additional quantities of all structures compared with IBM estimates- Payment of Rs. 1552.07 Lakhs in respect of net increase in cost of all structures proposed on Spill Channel, link canal, Spillway Regulator, Left Canal Head Sluice and HLC Head Sluice of Hiramandalam Reservoir - Permission-Accorded – Orders - Issued.

WATER RESOURCES (Proj.I.A1) DEPARTMENT

G.O.MS.No. 102

Dated: 28-10-2016

Read the following:-

- 1) From the CE,NC,VSP,Lr.No. CE/NC/VSP/DEE1/AE10, dated. 14-09-2015.
- 2) From the CE,NC,VSP,Lr.No. CE/NC/VSP/DEE1/AE10/HLM Vol.26, dated. 20-04-2016.
- 3) From the CE,NC,VSP, Lr.No. CE/NC/VSP/DEE1/AE10/HLM Vol.28/120, dated. 28-07-2016 and 24-08-2016.

ORDER:

In the references read above, the Chief Engineer, North Coast has submitted that the work "Investigation, Designs, estimation of earth dam for Hiramandalam Reservoir to water and construction of surplus arrangements, construction of left head sluice for link canal to a discharge of 4000 cusecs and excavation of link canal to connect right main canal, construction of right head sluice for High level canal and excavation of high level canal for a length of 30 Km.", was entrusted to M/s Soma Patel-ASI (JV) vide agreement No.64SE/2004-05, dated.31.03.2005 of the Superintending Engineer, B.R.R. Vamsadhara Project Circle, Srikakulam for Rs.353.50 Crores with Tender discount @ (-) 15.83% under EPC Turnkey system. The works are in progress.

2. Based on the representation of the Agency, the Chief Engineer, North Coast has also submitted that the proposals for net variation in quantities of structures of Hiramandalam Reservoir Package as compared to the IBM quantities as per G.O.Ms. No.22, dated.23.02.2015 were placed before State Level Standing Committee for examination and recommendation to Government. Subsequently, the State Level Standing Committee has convened its meeting on 25.02.2016 and after detailed deliberations in the joint meeting of State Level Standing Committee and IBM committee, it has recommended that the net financial implication as Rs.1552.07 Lakhs with tender discount of (-) 15.83% net increase in cost of structures proposed on Spill Channel link canal and Spillway Regulator, Left Head Sluice and Right Head Sluice of Hiramandalam Reservoir under the package of Hiramandalam Reservoir of B.R.R. Vamsadhara Project of Phase-II of Stage-II.

3. The CE, North Coast has, therefore, requested to consider the State Level Standing Committee recommendations and issue necessary approvals at an early date.

4. Government after careful examination of the proposal recommended by the State Level Standing Committee hereby permit the Chief Engineer for making payment of Rs. 1552.07 Lakhs with tender discount of (-) 15.83% towards net increase in cost of all structures proposed on Spill Channel, link canal, Spillway Regulator, Left Canal Head Sluice and HLC Head Sluice of Hiramandalam Reservoir under the package of Hiramandalam Reservoir of B.R.R.Vamsadhara Project of Phase-II of Stage-II subject to obtaining overall revised Administrative Sanction duly incorporating the above in addition to other revision if any.

PTO

5. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No.48022/206/FMU-WR II/2016, dated 07-10-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT**

To
The Chief Engineer, North Coast, Visakhapatnam

Copy To:

The Pay & Accounts Office, Ibrahimpatnam, Vijayawada
The Director of Works Accounts, Vijayawada
Finance (FMU-WR II) Department
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER